

DESCRIPTION	REM DUR	PLND START	PLND FINISH	2012							2013						
				NOV	DEC			JAN			FEB			MAR			
				26	03	10	17	24	31	07	14	21	28	04	11	18	25
PHASE III - BUILD																	
SUBPHASE A: Solicitation																	
Homeowner																	
Execute Subcontract Construction Contract	0	11/26/12		Execute Subcontract Construction Contract													
Execute General Construction Contract	0	03/25/13 *															
SUBPHASE B: Construction																	
MAC Architecture Construction																	
Pull Permit	4h	11/26/12	11/26/12	Pull Permit													
Install Tree Protection	2d	11/26/12	11/28/12	Install Tree Protection													
Weatherize Site (waddles)	1d	11/28/12	11/29/12	Weatherize Site (waddles)													
Remove Tarps/Temp DS	2d	03/25/13	03/26/13														
Window Lead Time	60d	03/25/13	06/14/13														
Complete Demo (fireplace, win, dr, parapet)	11d	03/27/13	04/10/13														
Interior Demo (MEP, Framing)	15d	04/11/13	05/01/13														
Interior Door Lead Time	30d	06/25/13	08/05/13														
Cabinet Lead Time	60d	06/25/13	09/16/13														
Subcontractor																	
Demo Front Porch/Walk and Site Wall	1d	11/29/12	11/30/12	Demo Front Porch/Walk and Site Wall													
Conc Piers (drill, reinf, pour, spoils hauled)	2d	11/30/12	12/04/12	Conc Piers (drill, reinf, pour, spoils hauled)													
Install Temporary Ramp Overhead Protection	2d	12/04/12	12/06/12	Install Temporary Ramp Overhead Protection													
Install Ramp	2d	12/06/12	12/10/12	Install Ramp													
Excavate Pathway Beneath House (east side)	2d	12/10/12	12/12/12	Excavate Pathway Beneath House (east side)													
Break Out Foundation (to insert beams)	3d	12/12/12	12/17/12	Break Out Foundation (to insert beams)													
Set Cribbing beneath House (east side)	4d	12/12/12	12/18/12	Set Cribbing beneath House (east side)													
Insert Shoring Beams (crane from Story Hill)	3d	12/18/12	12/21/12	Insert Shoring Beams (crane from Story Hill)													
Install Permanent 1st Flr Stl Beams (east side)	5d	12/21/12	01/03/13	Install Permanent 1st Flr Stl Beams (east side)													
Excavate Pathway Beneath House (west side)	2d	01/03/13	01/07/13	Excavate Pathway Beneath House (west side)													
Break Out Foundation (west side)	3d	01/03/13	01/08/13	Break Out Foundation (west side)													
Set Cribbing beneath House (west side)	3d	01/08/13	01/11/13	Set Cribbing beneath House (west side)													
Install Shoring Beams (west side)	3d	01/11/13	01/16/13	Install Shoring Beams (west side)													
Install Permanent 1st Flr Stl Beams (west side)	5d	01/16/13	01/23/13	Install Permanent 1st Flr Stl Beams (west side)													
Excavate beneath Kitchen	3d	01/23/13	01/28/13	Excavate beneath Kitchen													
Install Shotcrete Soil Nailing (beneath Kitchen)	10d	01/28/13	02/11/13	Install Shotcrete Soil Nailing (beneath Ki													

Run date	11/06/12
Data date	11/26/12
© Primavera Systems, Inc.	

PROJECT: Basement Addition/2-Story Renovation
CLIENTS: Kambiz Hooshmand and Nazy Attarzadeh
ADDRESS: 28060 Storyhill Lane, Los Altos Hills, CA 94022
PHONE: (650) 949-5514

MAC Architecture|Construction
 135 Embarcadero Road
 Palo Alto, CA 94301
 (650) 521-0109

